



05-GF-113
(1710)
525 E. Maple St., P.O. Box 1269
Eagle River, Wisconsin 54521
(715) 479-8121

RECEIVED

Electric Division

January 9, 2003

Mr. Scot Cullen, Chief Electric Engineer
Public Service Commission
610 N. Whitney Way
P.O. Box 7854
Madison, WI 53707-7854

RECEIVED
JAN 13 AM 11:11
PUBLIC SERVICE

RE: In the Matter of Filing Reporting Requirements for Appropriate Inspection and Maintenance, PSC Rule 113.0607(6)

Dear Mr. Cullen:

Enclosed for filing are 3 copies of Eagle River Light & Water's report to the commission, submitted every two years, showing compliance with its Preventative Maintenance Plan.

Very truly yours,

Patrick Weber

Patrick Weber
Foreman

Enclosures

TWO YEAR REPORT DOCUMENTING COMPLIANCE WITH THE PREVENTATIVE MAINTENANCE PLAN

Eagle River Light & Water

**FILING DEADLINE
FEBRUARY 1, 2003**

January 9, 2003

Patrick Weber

P O Box 1269

Eagle River WI 54521

715-479-8121

pweber@wppisys.org

This report format was prepared by the MEUW work group for PSC Rule 113.0607 for use by the 82 municipal electric utilities in Wisconsin and endorsed by PSC staff as meeting the requirements of Rule PSC 113.0607.

I Reporting Requirements: PSC 113.0607(6) states;

Each utility shall provide a periodic report to the commission showing compliance with its Preventative Maintenance Plan. The report shall include a list of inspected circuits and facilities, the condition of facilities according to established rating criteria, schedules established and success at meeting the established schedules.

II Inspection Schedule and Methods:

SCHEDULE:	MONTHLY	ANNUAL	EVERY 5 YEARS
Transmission (□69Kv)		X	X
Substations	X	X	
Distribution (OH & UG)			X

METHODS: Five criteria groups will be used to complete the inspection of all facilities.

1. IR – infrared thermography used to find poor electrical connections and/or oil flow problems in equipment.
2. RFI - Radio Frequency Interference, a byproduct of loose hardware and connections, is checked using an AM radio receiver.
3. SI – structural integrity of all supporting hardware including poles, crossarms, insulators, structures, bases, foundations, buildings, etc.
4. Clearance – refers to proper spacing of conductors from other objects, trees and conductors.
5. EC – equipment condition on non-structural components such as circuit breakers, transformers, regulators, reclosers, relays, batteries, capacitors, etc.

Distribution facilities will be inspected by substation circuits on a 5 year cycle such that the entire system will be inspected every 5 years. Inspector instructions for inspecting all facilities and forms are included in the plan.

III Condition Rating Criteria

This criterion, as listed below, establishes the condition of a facility and also determines the repair schedule to correct deficiencies .

- 0) Good condition
- 1) Good condition but aging
- 2) Non-critical maintenance required – normally repair within 12 months
- 3) Priority maintenance required – normally repair within 90 days
- 4) Urgent maintenance required – report immediately to the utility and repair normally within 1 week

IV Corrective Action Schedule

The rating criteria as listed above determine the corrective action schedule.

V Record Keeping

All inspection forms and records will be retained for a minimum of 10 years. The inspection form contains all of the required critical information i.e. inspection dates, condition rating, schedule for repair and date of repair completion.

VI Reporting Requirements

A report and summary of this plan's progress will be submitted every two years with the first report due to the Commission by February 1, 2003. The report will consist of a cover letter documenting the percent of inspections achieved compared to the schedule and the percent of maintenance achieved within the scheduled time allowance.

VII Inspected Circuits and Facilities

Circuit # and description	Substation
High School Circuit	Adams Substation
Adams Road Circuit	Adams Substation
McKinley Road Circuit	Adams Substation
Pine Street Circuit	Pine Street Substation
Spruce Street Circuit	Pine Street Substation
Trig's Feeder	Fire-barn Substation

Base load and peaking generation, less than 50 megawatts per unit in size, is typically subject to pre-operational checks, in addition to checks and maintenance during and after periods of operation. Emergency generation is test run and maintained every *month* to confirm its operational readiness.

VIII Scheduling Goals Established and Success of Meeting the Criteria:

It was Eagle River Light & Water utility's goal to complete all monthly substation inspections and to inspect 40% of the distribution system. In addition, we expected to complete all scheduled maintenance resulting from the inspections within the prescribed time periods specified in the rating criteria.

All of the inspection goals were exceeded. 60% of the distribution system was inspected rather than 40%. Five hot connections were found with the

IR scan and were repaired within two weeks. All blown lightning arrestors were replaced within two weeks of the inspection. Fifteen vegetation clearance problems were found and trimmed within two weeks. One OCR was found to have an internal hot spot and was replaced.

IX Facility condition – rating criteria:

During the past two years, 60% of the distribution system was inspected and all substation inspections were completed on time. Of the items found requiring maintenance, all were repaired before they were responsible for an outage to customers. Storm related outages have been minimal and there were no outages resulting from equipment failure in the past two years. 60% of the system has been rebuilt during the last 15 years as a result of the highway rebuilds and the preventative maintenance program. Plans are in place to complete a 24.9 kV loop and replace other distribution feeders during the next five years. The system is in very good operating condition.