U.S. Department of Transportation Pipeline and Hazardous Materials Safety Administration
2008 Annual Distribution Summary for Wisconsin Utilities

1. General											
	Steel				Plastic	Cast	Ductile	Copper	Other	Other	Total
	Unprotected		Cathodically Protected								
	Bare	Coated	Bare	Coated							
Miles of Main	0	0	3	13,135	23,710	0	0	3	81	0	36,932
# of Services	0	0	0	318,384	1,244,127	0	0	24,856	1	0	1,587,368

2. Miles of Main in System at End of Year											
Material	Unknown	2" or Less	Over 2"- 4"	Over 4"-8"	Over 8"-12"	Over 12"	Total				
Steel	0	5,695	4,140	2,690	454	160	13,139				
Ductile	0	0	0	0	0	0	0				
Copper	0	3	0	0	0	0	3				
Cast/Wrought	0	0	0	0	0	0	0				
PVC	0	175	5	0	0	0	180				
PE	0	16,828	5,822	872	8	0	23,531				
ABS	0	0	0	0	0	0	0				
Other	0	64	17	0	0	0	81				
Other	0	0	0	0	0	0	0				
Other	0	0	0	0	0	0	0				
Totals	0	22,765	9,984	3,562	462	160	36,934				

3. Number of Services in System at End of Year											
Material	Unknown	1" or Less	Over 1"-2"	Over 2"-4"	Over 4"-8"	Over 8"	Total				
Steel	0	279,502	37,183	1,578	237	9	318,509				
Ductile	0	0	0	0	0	0	0				
Copper	0	1,098	23,766	0	0	0	24,864				
Cast/Wrought	0	0	0	0	0	0	0				
PVC	0	5,818	19,646	0	0	0	25,464				
PE	0	1,195,436	22,138	1,067	18	1	1,218,660				
ABS	0	0	0	0	0	0	0				
Other	0	0	1	0	0	0	1				
Other	0	0	0	0	0	0	0				
Totals	0	1,481,854	102,734	2,645	255	10	1,587,498				

4. Miles of Main and # of Services by Decade of Installation											
	Unknown	Pre-1940	1940-1949	1950-1959	1960-1969	1970-1979	1980-1989	1991-1999	2000-2009	Total	
Miles of Main	196	21	38	1,584	7,986	5,313	4,133	11,265	6,398	36,934	
# of Services	10,335	3,159	2,829	72,337	258,882	321,558	277,830	375,954	264,884	1,587,768	

5. Total Leaks Eliminated/Repaired During Year											
Cause of Leak	Mains	Services									
Corrosion	19	220									
Natural Forces	55	478									
Excavation	185	1,117									
Other Outside Force	7	258									
Material/Welds	223	3,397									
Equipment	131	4,409									
Operations	6	79									
Other Outside Force	205	5,487									
# of Known System Leaks at End of Year Scheduled for Repair	254										
Percent of Unaccounted for Gas	0.88%										