U.S. Department of Transportation Pipeline and Hazardous Materials Safety Administration
2009 Annual Distribution Summary for Wisconsin Utilities

1. General											
	Steel				Plastic	Cast	Ductile	Copper	Other	Other	Total
	Unprotected		Cathodically Protected								
	Bare	Coated	Bare	Coated							
Miles of Main	0	0	3	13,054	23,913	0	0	3	57	0	37,030
# of Services	0	0	0	313,758	1,256,191	0	0	23,875	2	0	1,593,826

2. Miles of Main in System at End of Year											
Material	Unknown	2" or less	Over 2"- 4"	Over 4"-8"	Over 8"-12"	Over 12"	Total				
Steel	0	5,641	4,116	2,680	432	188	13,057				
Ductile	0	0	0	0	0	0	0				
Copper	0	3	0	0	0	0	3				
Cast/Wrought	0	0	0	0	0	0	0				
PVC	0	161	0	0	0	0	161				
PE	0	16,952	5,896	896	8	0	23,752				
ABS	0	0	0	0	0	0	0				
Other	0	44	13	0	0	0	57				
Other	0	0	0	0	0	0	0				
Other	0	0	0	0	0	0	0				
Totals	0	22,801	10,025	3,576	440	188	37,030				

3. Number of Services in System at End of Year											
Material	Unknown	1" or less	Over 1"-2"	Over 2"-4"	Over 4"-8"	Over 8"	Total				
Steel	0	275,610	36,358	1,544	237	9	313,758				
Ductile	0	0	0	0	0	0	0				
Copper	0	876	22,999	0	0	0	23,875				
Cast/Wrought	0	0	0	0	0	0	0				
PVC	0	13,428	25,582	5	0	0	39,015				
PE	0	1,200,829	15,239	1,090	20	1	1,217,179				
ABS	0	0	0	0	0	0	0				
Other	0	1	1	0	0	0	2				
Other	0	0	0	0	0	0	0				
Totals	0	1,490,744	100,179	2,639	257	10	1,593,829				

4. Miles of Main and # of Services by Decade of Installation											
	Unknown	Pre-1940	1940-1949	1950-1959	1960-1969	1970-1979	1980-1989	1991-1999	2000-2009	Total	
Miles of Main	98	20	38	1,564	7,928	5,290	4,126	11,285	6,681	37,030	
# of Services	6,986	3,092	2,719	70,511	254,579	319,089	276,798	376,096	283,956	1,593,826	

5. Total Leaks Eliminated/Repaired During Year		
Cause of leak	Mains	Services
Corrosion	23	199
Natural Forces	37	314
Excavation	157	989
Other Outside Force	9	192
Material/Welds	258	3,522
Equipment	214	3,369
Operations	20	207
Other	94	4,556
# of Known System Leaks at End of Year Scheduled for Repair	66	
Percent of Unaccounted-for Gas	0.32%	